### Capital Programs Quarterly Progress Report FY24 – Q2

**TOPS** Committee

February 28, 2024





- Caltrain's Design and Construction Team managing 29 capital projects
  - 10 in **Design**
  - 0 in **Bidding**
  - 17 in Construction / Implementation
  - 2 in Closeout
- 7 other projects are in the planning phase
- Total value of managed portfolio \$2.9B (including planning)



### Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding	
Green	97.2%	58.3%	91.7%	83.3%	
Yellow	2.8%	8.3%	2.8%	16.7%	
Red	0.0%	33.3%	5.6%	0.0%	

(Percentage of projects in each status light by performance category)



### Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding
Green	97.2%	58.3%	91.7%	83.3%
Yellow	2.8%	8.3%	2.8%	16.7%
Red	0.0%	33.3%	5.6%	0.0%

(Percentage of projects in each status light by performance category)

Schedule KPI Continue area of focus

6 slipped

7% Non-green in all phases

- 4 planning
- 3 design
- 6 construction

Calirai

2 closeout

Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	
All green	16	44.4%
Improved	1	2.8%
Got worse	9	25.0%
Stayed the same (except all green)	10	27.8%
Total Projects	36	



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects
All green	16	44.4%
Improved	1	2.8%
Got worse	9	25.0%
Stayed the same (except all green)	10	27.8%
Total Projects	36	

### **Program level trends**

Mixed results

- 1 improved
- 9 slipped
- Nearly all related to increased <u>schedules</u>



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects
All green	16	44.4%
Improved	1	2.8%
Got worse	9	25.0%
Stayed the same (except all green)	10	27.8%
Total Projects	36	

### **6** schedules increased

Construction

- Watkins Ave Grade Crossing
- Ticket Vending Machine
- CCF-BCCF Virtualization

Design

- Broadway Grade Separation
- 4<sup>th</sup> and King Yard Preparation

Closeout

• 25<sup>th</sup> Ave Grade Separation



**Caltrain - Quarterly Status Report** 

Octo	ber-Decem	ber 2023

Portion shown here

# Full report on Caltrain's web site

Cal	ra	Πî
	8	Ĩ

Table S3.	ndividual Projects					
Project	Title	Safety	Schedule	Budget	Funding	Page
Number	inte	Q1 Q2	Q1 Q2	Q1 Q2	Q1 Q2	rage
CONSTRUCT	ION/IMPLEMENTATION					
ROW Bridge	s					
002113	Guadalupe River Bridges Replacement and Extension	0			$\circ$	7
100439	Bayshore Station Overpass Pedestrian Bridge Rehab		•			14
100762	San Francisquito Creek North Bank Restoration		• •			19
Stations						
100761	Level Boarding Roadmap (Study)					25
ROW Grade	Crossings					
100426	Churchill Avenue Grade Crossing					29
100522	Watkins Ave Grade Crossing Safety Improvements					32
100566	San Mateo Grade Crossing Improvements		•			35
ROW Comm	ROW Communications & Signals					
100403	Broadband Wireless Communications System				$\circ$	40
100432	Migration to Digital Voice Radio System					44
100449	Next Generation Visual Messaging Sign (VMS)	• •		• •	00	47
100572	Communication System SOGR			•		50

### Questions



#### FOR MORE INFORMATION WWW.CALTRAIN.COM

